

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX – EOAT - Khammam District - Package No. AP 08 LW 60 – Road works Viz., 1) R&B road to Lingapuram, and 2) R&B road to Bhagavanpuram” in Khammam District – Granting Post facto Extension of Agreement Time upto 30-08-2012 for a period of 263 days without Penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2023

Dated:09-11-2012.

Read the following:-

- 1) G.O.Ms.No.331, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC (PR), PMGSY, Hyd, Lr.No.W29/ PMGSY AP08 LW 60/KMM/2010-11, dt. 04.08.2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post facto Extension of Agreement Time upto 30.08.2012 for a period of 263 days without Penalty in respect of the works “1) R&B road to Lingapuram and 2) R&B road to Bhagavanpuram” in Khammam District under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to objection from the villagers for removal of Palmarah tree and Sakala Janula Samme.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Khammam District.

Copy to:

The PS to Hon’ble Min.(PR&RWS).

Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.